

Roadway Improvements



FG Construction has started bridge repair work in Inverrary to include two on Inverrary Blvd and one on Inverrary Drive

Project Status:

- The Paving Lady awarded bid for NW 21 St resurfacing
- FG Construction awarded bid for Inverrary Blvd bridges repair
- Topographic survey completed for Inverrary Dr resurfacing
- Geotech engineering in progress to complete Inverrary Dr design
- Completed paving 70 Ave, 50 St, 44 St

Milestones

NW 21 St road resurfacing start	September, 2024
Inverrary Blvd/Dr bridges start	September, 2024
Inverrary Blvd/Dr bridges finish	January, 2025
Inverrary Dr at Falls bridges start	January, 2025

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Bridge Repairs	\$766,572	\$639,749	\$72,003	\$54,820
Traffic Study	52,956	50,256	2,700	0
Road Resurfacing	854,240	140,172	714,068	0
Totals	\$1,673,768	\$830,177	\$788,771	\$54,820

Proposed Project Elements:

- Citywide road resurfacing will include drainage and sidewalks where needed
- NW 44 St at Sunrise interconnect
- NW 16 St east of State Road 7
- Citywide bridge repairs
- Citywide speed humps and road signage
- Curbing and sidewalks



Roadways are resurfaced on a schedule for safety and to reduce repair costs. Area at NW 17 Court shown above.