

# Ruth Rothkopf Park Improvements



A new shade structure for playground will be installed

## Proposed Project Elements:

- New Playground Shade Structure
- New Playground Surface
- New Park Entrance Sign

## Milestones

Conceptual Plan	March, 2017
Design/Bid Plans	July, 2017
Bid Award	October, 2017
Construction Begins	December, 2017

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Playground	\$ 60,000	0	0	\$ 60,000
Awning	30,000	0	0	30,000
Fountain/Sign	10,000	0	0	10,000
<b>Totals</b>	<b>\$ 100,000</b>	<b>0</b>	<b>0</b>	<b>\$ 100,000</b>

## Project Status:

- Project Team developing plans, cost estimates and bid documents for improvement options

## Current Conditions



The Park Entrance sign will be upgraded to the new City design

## Project Team:

Lead: Vince Miller, Park Supervisor

Irvin Kiffin, Scott Newton, Jackie Brown-Taylor, Rhea Warner, Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolán Todd, Don Giancoli, Doug Downs

Rothkopf Park is located on Inverrary Boulevard and will be upgraded to provide more active amenities for children.