

Broward Boulevard Roadway Improvements



The planned improvements will complement work completed by some businesses along the roadway

Proposed Project Elements:

- Landscaping
- Sidewalk improvements
- Pedestrian lighting

Milestones

Conceptual Plans	February, 2017
Negotiate ROW	June, 2017
Design Plans / Bid	September, 2017
Construction Begins	December, 2017

Project Funding	Budget	Purchase		Expense To Date	Balance
		Orders			
Professional Services	\$ 40,000	0		0	\$ 40,000
Construction	320,000	0		0	320,000
Land Purchase	0	0		0	0
Contingency	40,000	0		0	40,000
Totals	\$ 400,000	0		0	\$ 400,000

Project Status:

- Surveyor selected to identify areas for improvements
- Meetings in December to confirm surveyor and engineering firm
- Project team working to acquire land dedications based on survey

Current Conditions



Space for landscaping and lighting improvements is constrained by existing development

Project Team:

Lead: Steve Tawes, City Planner

Desorae Giles-Smith, Kennie Hobbs, Elijah Wooten
Leslie Johnson

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolan Todd, Don Giancoli, Doug Downs

Broward Boulevard is a major roadway on the southern boundary of Lauderhill. The right-of-way is also under the jurisdiction of FDOT, Broward County and Fort Lauderdale so improvements must be a coordinated effort.