

# Citywide Lights & Cameras

## For Parks and Streets



Pedestrian level lighting can supplement street lighting

Project	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$ 400,000	0	0	\$ 400,000
Construction	3,200,000	0	0	3,200,000
Land Purchase	0	0	0	0
Contingency	400,000	0	0	400,000
<b>Totals</b>	<b>\$4,000,000</b>	<b>0</b>	<b>0</b>	<b>\$4,000,000</b>

### Project Team:

Lead: Doug Downs, MIS Manager

Allen Siegel, Dave Hennessy, Scott Newton, Brian Picinic

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolán Todd, Don Giancoli

This project will add and upgrade pedestrian lighting for safety on local streets and in City parks. Cameras will be installed at all City parks to deter vandalism and provide a record for criminal investigations.

### Proposed Project Elements:

- Cameras and improved lighting in all City parks
- Pedestrian lighting on local streets

### Milestones

Review existing systems in So FL	April, 2017
Design/Bid Plans	October, 2017
Bid Award	December, 2017
Construction Begins	February, 2018

### Project Status:

- Researching technical details for cameras and wifi transmission
- Beginning work on proposed locations and system design

### Current Conditions



Most local streets with walkways are currently lit only by street lights