

Land Acquisition Parks



Parks improve the quality of life for all City residents

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$ 0	0	0	\$ 0
Construction	0	0	0	0
Land Purchase	2,600,000	0	0	2,600,000
Contingency	0	0	0	0
Totals	\$2,600,000	0	0	\$2,600,000

Project Team:

Lead: Kennie Hobbs, Jr., Assistant City Manager

Elijah Wooten, Desorae Giles-Smith, Steve Tawes

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolán Todd, Don Giancoli, Doug Downs

Lauderhill is continually seeking to acquire additional vacant land to minimize the density of development and to provide more open space for residents. The GO Bond funds will allow the City to explore multiple options for adding land that can be used for future active and/or passive parks.

Proposed Project Elements:

- Purchase land for additional City Parks

Milestones

Identify Site(s)	January, 2017
Negotiate Contract	June, 2017
Finalize Purchase(s)	December, 2017

Project Status:

- Project Team is in negotiations for contract for first acquisition
- Ordered appraisals and surveys for multiple sites under consideration

Current Conditions



There are several sites in Lauderdale that could potentially be purchased for new and expanded parks.