

Police Body Cameras and Building Expansion



New York and Miami are just two of the many cities that have installed Public Safety surveillance systems

Project	Purchase Budget	Expense Orders	Expense To Date	Expense Balance
Body Cameras	\$ 60,000	0	0	\$ 60,000
Building Expansion	1,690,000	0	0	1,690,000
Totals	\$1,750,000	0	0	\$1,750,000

Project Team:

Lead: Allen Siegel, Deputy Police Chief

Doug Downs, Dave Hennessy

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolanda Todd, Don Giancoli

Body cameras for uniformed Police Officers are a priority of the City Commission and will be purchased with GO Bond funds. The building expansion for training and storage has been in Capital Plan and needs to be updated to fit within the budget amount approved in GO Bond.

Proposed Project Elements:

- Body cameras for all uniformed police officers
- Video storage paid from operations
- Building expansion for training facility to include indoor range and property and evidence storage

Milestones Body Cameras

RFP and Bids Due	April, 2017
Purchase Cameras	July, 2017
System Operational	October, 2017

Milestones Building

Conceptual Design	April, 2017
RFP and Bids Due	July, 2017
Construction Begins	October, 2017
Building Open	December, 2018

Project Status: Body Cameras

- Staff preparing RFP for camera hardware
- Researching Cloud-based data storage system

Project Status: Building

- Project team met with architectural firm, Saltz Michelson, to discuss design options and construction costs
- Architect submitted cost proposal for 30% plans for design build, scheduled for January Commission agenda