

# Westwind Park Improvements



Staff is preparing cost estimates to renovate the existing restrooms or to add new restrooms to the building

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Restrooms	\$ 575,000	0	0	\$ 575,000
Tennis Courts	125,000	0	0	125,000
<b>Totals</b>	<b>\$ 700,000</b>	<b>0</b>	<b>0</b>	<b>\$ 700,000</b>

## Project Team:

Lead: Vincent Miller, Park Supervisor

Irvin Kiffin, Scott Newton, Vince Miller, Rhea Warner, Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolanda Todd, Don Giancoli

The tennis and basketball courts will be resurfaced and have fencing upgrades. The bathroom facilities will also be extensively renovated.

## Proposed Project Elements:

- Restroom Renovations
- Tennis and Basketball Court Renovations

## Milestones

Conceptual Plan	March, 2017
Design/Bid Plans	May, 2017
Bid Award	August, 2017
Construction Begins	October, 2017

## Project Status:

- Project Team met with architectural firm, Bermello Ajamil, to discuss design options and construction costs
- Architect has submitted cost proposal for design and bid documents, staff reviewing prior to submission to City Commission

## Current Conditions



Westwind Park's basketball courts and fencing will be renovated