

Broward Boulevard Roadway Improvements



The planned improvements will complement work completed by some businesses along the roadway

Proposed Project Elements:

- Landscaping
- Sidewalk improvements
- Pedestrian lighting

Milestones

Design Proposal on Commission agenda	March, 2017
Design / Bid Plans	July, 2017
Bid Award	October, 2017
Construction Begins	December, 2017

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$ 40,000	0	0	\$ 40,000
Construction	320,000	0	0	320,000
Land Purchase	0	0	0	0
Contingency	40,000	0	0	40,000
Totals	\$ 400,000	0	0	\$ 400,000

Project Status:

- Craven Thompson Engineering submitted cost proposal for design and bid documents
- Project Team will meet with Craven Thompson to revise scope and cost of proposal

Current Conditions



Broward Blvd is a State road so improvements will be placed at intersections with City streets and on adjacent private property where easements can be obtained

Project Team:

Lead: Steve Tawes, City Planner

Desorae Giles-Smith, Kennie Hobbs, Elijah Wooten
Leslie Johnson

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolán Todd, Don Giancoli, Doug Downs

Broward Boulevard is a major roadway on the southern boundary of Lauderhill. The right-of-way is also under the jurisdiction of FDOT, Broward County and Fort Lauderdale so improvements must be a coordinated effort.