

South Gateway Park Improvements



Proposed Project Elements:

- Repair Pedestrian Bridge
- New Landscaping
- Replace Fountain Pumps
- New Entryway Signage

Milestones

Construction Start	February, 2019
Bridge Complete	September, 2019
Sign	2020

The new fountain and landscaping have been completed

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Professional Services	\$29,494	\$0	\$29,494	\$0
Bridge and Signage	268,773	0	268,773	0
Landscaping	23,519	0	225	0
Fountain Pumps	34,200	0	34,200	0
Totals	\$332,692	\$0	\$332,692	\$0

Project Status:

- Sagaris Corporation completed renovations to bridge and landscaping
- Fountain pump installed and operational
- New entryway signage included in Neighborhood Signs project

Current Conditions

Project Team:

Lead: Vince Miller, Parks Administrative Manager
 Irvin Kiffin, Scott Newton, Jeff Jones, Desorae Giles-Smith, Kennie Hobbs, Jr.

South Gateway Park is located at Sunrise Blvd and NW 56 Avenue. Renovations include new pumps for the lake fountains, a renovated pedestrian bridge and additional landscaping.



New bridge rails and decking have been installed