

Police Buildings and Equipment



Lauderhill Police headquarters is currently begin renovated

Project Status:

- Police ballistic helmets delivered, body plates piggy-back bid
- Equipment for Quick Response Team
- **Handguns and holsters replacements and upgrades**
- Building renovation will involve multiple bids and contractors

Milestones

Ballistic helmet purchase order	July, 2024
Handguns purchase order	October, 2024
Building interior renovations start	July, 2024
Building interior renovations finish	June, 2025

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
License Plate Reader	Project Not Currently Funded			
Quick Response	35,868	35,868	0	0
Helmets and Holsters	225,729	225,729	0	0
Renovate Police Bldg	650,181	127,192	522,989	0
Totals	\$911,778	\$388,789	\$522,989	\$0

Proposed Project Elements:

- Shot Spotter System and Radios completed
- Body armor and rifle plates
- Helmets and handguns
- Renovation of Police Headquarters building on Oakland Park Boulevard
- Expansion of License Plate Reader system



Example of body vest and protective plates for officers