

# Maye Jenkins Park Improvements



The new fall zone under the playground equipment will be more attractive and provide greater safety as in this example from Jackie Gleason Park

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Playground	\$ 65,000	0	0	\$ 65,000
Entrance Sign	10,000	0	0	10,000
Park Equipment	50,000	0	0	50,000
<b>Totals</b>	<b>\$ 125,000</b>	<b>0</b>	<b>0</b>	<b>\$ 125,000</b>

## Project Team:

Lead: Vincent Miller, Park Supervisor

Rickie Ricks, Scott Newton, Rhea Warner, Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolán Todd, Don Giancoli, Doug Downs

The GO funds will allow for additional amenities to be added at Maye Jenkins Park, a small neighborhood park on NW 38 Avenue south of Sunrise Boulevard.

## Proposed Project Elements:

- Playground Fall Zones
- New Park Equipment
- Renovate Park Entrance Signage

## Milestones

New Park Equipment Selected	March, 2017
RFP for Contract improvements	May, 2017
Bid Award	July, 2017
Construction Begins	August, 2017

## Project Status:

- Piggy-back contracts approved by Commission for equipment purchases
- Project team reviewing alternate equipment additions

## Current Conditions



The signage at Maye Jenkins Park will be renovated and new park equipment will be added