

Maye Jenkins Park Improvements



The new fall zone under the playground equipment will be more attractive and provide greater safety as in this example from Jackie Gleason Park

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Playground	\$ 65,000	37,275	0	\$ 27,725
Entrance Sign	10,000	0	0	10,000
Park Equipment	50,000	0	0	50,000
Totals	\$ 125,000	37,275	0	\$ 87,725

Project Team:

Lead: Vincent Miller, Park Supervisor

Rickie Ricks, Scott Newton, Rhea Warner, Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolán Todd, Don Giancoli, Doug Downs

The GO funds will allow for additional amenities to be added at Maye Jenkins Park, a small neighborhood park on NW 38 Avenue south of Sunrise Boulevard.

Proposed Project Elements:

- Playground Fall Zones
- New Park Equipment
- Renovate Park Entrance Signage

Milestones

Playground Surface	July, 2017
Park Equipment	August, 2017
Sign Renovation	November, 2017

Project Status:

- Piggy-back contracts approved by Commission for equipment purchases
- Project team reviewing alternate equipment additions
- Fall Zone turf ordered for playground

Current Conditions



The signage at Maye Jenkins Park will be renovated and new park equipment will be added